

Solicitation 15 – Charlotte Courtroom Redesign #2

Q/A

Section C.3.1 Area Requirements

Clerk:

Item 2. Is a 12" or 18" Gooseneck Desired? **12"**

Reporter:

Item 3. What format connector is desired for Recording Output (XLR, TRS, 3.5MM?) **TRS**

Witness:

Item 1. Is a 5", 10" or 15" Gooseneck Desired? **10"**

Prosecution:

Item 1. Please Confirm iPad and necessary Crestron App will be OFE. **YES**

Will wireless network for iPads be OFE? **YES**

Item 2. Please confirm only two Desktop Microphones are required. (Drawing shows 4) **2 per table**

Please confirm requirement for low-profile boundary style microphone. **no - Gooseneck 18"**

Item 3. Please confirm only two additional loose XLR connections are desired. (Drawing shows 4) **Must be a total of 4**

Item 4. Are HDMI and VGA Switchers intended to be installed on-top of the desk and manually switched? no manual switching. **Controlled and mounted under table not on top.**

Switching between HDMI and VGA on the DM-TX will HAVE to be done via Touch Panel **correct**

Item 6. Can a basis of design be provided for the document camera? (Document cameras range from \$100 to \$5,000) Elmo P10 is a good middle of the road, and transmit up to 720p Output. **Wolfvision VZ8-light**

Defense:

Same questions as Prosecution

Audience:

Item 2. Please confirm automated lift system is to be furnished by Vendor. **Yes**

Please confirm PTZ camera must be included in lift design. **Yes**

General/Shared Equipment:

Item 4.B. Please confirm desire for Boundary style transmitter

Item 5. Is a microphone with or without switch desired **With**

Should a 25' XLR and Stand be Furnished? **No**

Item 6. Please confirm number of Receiver Packs desired. Calculation of room capacity is required by 2010 ADA Standards. **This is for parties and jury and requesting 4**

Item 7. Please confirm number of XLR output desired for press feed? **1**

Item 8.A. Please confirm HD PTZ camera is OFE and not vendor provided. **OFE**

Can you provide the proposed work dates where the majority of install is expected to take place?

December 21, 22, 23 - December 28,29,30 - January 4,5,6,7,8 - January 11,12,13,14,15 This includes testing of equipment.